

**Gangtok Site Visit Report (24<sup>th</sup> to 27<sup>th</sup> October 2013)**  
**By Mr. S. S. Narula, Water Supply & Sewerage Engineer**

The following officials of SIPMIU and DSMC were present during site visit and discussion.

1. Mr. P. C. Vijay Kumar, Team leader DSMC
2. Mr. Dilip Sharma, Project Manager, SIPMIU

Under Tranche-I, works pertaining to water supply to 2 zones, namely Chandmari and Burtuk have been proposed.

Following sites were visited:

1. **Pump House**: It is situated at the existing Water Treatment plant compound at Selep. The civil works of pump house is complete since long. Installations of pumping plant and related electrical works have also been completed. Power connection has been activated but pumping plants could not be commissioned because of rectification of supply mains from reservoir of treatment Plant to the pump house. It was informed that it will be completed within a week or so.
2. **Reservoir**: Civil work of reservoir is complete. All pipe connections work has also been completed. Reservoir is found filled with water for testing. For filling of reservoir, contractor has arranged water with his own resources. SIPMIU/DSMC were advised to get the pipelines cleaned with clear water and then with do disinfection before star of supply.
3. **Pipeline**: The work of pipe laying is complete as detailed below:

Pipe Type	Total Km	Actual required/laid
D.I. Pipe	24.6 Km	22.1 Km
P.E. Pipe	09.5 Km	7.00 Km
G.I. Pipe	08.6 Km	6.00 Km
Total	42.7 Km	35.1Km

4. **Overall progress**: The works under this package has been completed except its commissioning and miscellaneous works such as colour washing and site development works.

The progress has also been discussed with PD and requested that the residents of this area be made aware through media/ their local representatives of commissioning of the project so that they could start applying for their house connections. He was also requested to send the revised proposal/estimate if there is variation in the cost estimate from the approved DPR.

**Works under Tranche II are yet to be started. PD was also requested to get these works started at the earliest as this is the best/favourable period at hills to do the works**

(S. S. Narula)  
4<sup>th</sup> November 2013