

Ministry of Urban Development (MoUD)
North Eastern Region Urban Development Project (NERUDP)
ADB Loan No. - 2528-IND

Overall Tenders/Contracts Status

City: Aizawl

Date: 17.12.2012

Tranche: 2

S.No.	Packages	Submission of Tenders		Approval of Technical Evaluation		Approval of Financial Evaluation		Contract Awarded	
		Expected date	Actual Date	Expected date	Actual Date	Expected date	Actual Date	Expected date	Actual Date
1	EM&S/WS/AIZ/T2/NCB-1 Supply, Installation and Commissioning of 2 sets of Booster Pump at Aizawl	10/10/2011	01/00/1900	N.A	N.A	N.A	N.A	11/05/2012	16/5/2012
2	SCM/SEW/AIZ/T2/NCB-2 Supply, Testing and Commissioning of 5 nos. Cess Pool Cleaner (Septic Tank Cleaning Machineries) at Aizawl	12/09/2011	26/09/2011	13/10/2011	N.A	N.A	N.A	11/05/2012	18/5/2012
3	GLR/WS/AIZ/T2/NCB-3 Construction of 3 nos. of Ground Level RCC Reservoirs at Aizawl	26/09/2011	11/10/2011	08/11/2011	N.A	N.A	N.A	11/05/2012	17/5/2012
4	CT/SEW/AIZ/T2/NCB-4 Construction of Community Toilet Blocks	09/03/2012	23/03/2011	10/04/2012	N.A	16/07/2012	27/07/2012	TBE	TBE
5	WM2/WS/AIZ/T2/ICB-1 Purchase & Installation of Bulk & Domestic Water Meters	21/12/2011	05/01/2012	21/02/2012	05/07/2012	24/07/2012	24/07/2012	21/09/2012	21/09/2012
6	P&SN/SEW/AIZ/T2/NCB-5 Providing, Laying, Jointing & Commissioning of Sewerage Networks	08/02/2012	22/02/2012	20/04/2012	12/07/2012	12/07/2012	24/07/2012	TBE	TBE
7	AR&LD/SEW/AIZ/T2/NCB-6 Site/Land Development & Approach Road to STP	12/04/2012	26/04/2012	14/05/2012	17/07/2012	17/07/2012	24/07/2012	TBE	TBE
8	STP/SEW/AIZ/T2/NCB-7 Construction of Sewerage Treatment Plant	17/04/2012	17/04/2012	18/06/2012	27/07/2012	27/07/2012	27/07/2012	TBE	TBE

9	P&SN/SEW/AIZ/T2/ICB-2 Rehabilitation & Extension of Feeder Mains & Distribution Networks	21/05/2012	21/05/2012	05/07/2012	27/07/2012	27/07/2012	27/07/2012	TBE	TBE
10	PS/WS/AIZ/T2/NCB-8 Purchase & Installation of Dedicated Power Supply	01/02/2013	01/02/2013	TBE	TBE	TBE	TBE	TBE	TBE

Note:

SIPMIU Incharge

Ministry of Urban Development (MoUD)
North Eastern Region Urban Development Project (NERUDP)
ADB Loan No. - 2528-IND

Overall Tenders/Contracts Status

City: Aizawl

Date: 06.06.2012

Tranche: 1

S.No.	Packages	Submission of Tenders		Approval of Technical Evaluation		Approval of Financial Evaluation		Contract Awarded	
		Expected date	Actual Date	Expected date	Actual Date	Expected date	Actual Date	Expected date	Actual Date
1	CHL/WS/AIZ/T1/NCB-1 (Procurement of 2 nos of Electro Chlorinators)	16.11.2009	16.11.2009	05.01.2010	27.01.2010	05.01.2010	27.01.2010	27.02.2010	24.03.2010
2	OHT/WS/AIZ/T1/NCB-3 (Construction of 7 nos. of Water Reservoirs including Site Office/Quarter)	02.12.2009	14.12.2009	05.03.2010	03.03.2010	05.03.2010	03.03.2010	03.04.2010	19.04.2010
3	WM1/WS/AIZ/T1/NCB-2 (Procurement of 13000 nos of Water Meters)	18.03.2010	15.03.2010	03.05.2010	17.05.2010	03.05.2010	17.05.2010	17.06.2010	25.06.2010

Note:

SIPMIU Incharge