

**Ministry of Urban Development (MoUD)**  
**North Eastern Region Urban Development Project (NERUDP)**  
**ADB Loan No. - 2528-IND & 2834-IND**

**Overall Tenders/Contracts Status**

City: **Shillong**  
Tranche: **I/II**

Date: **31.12.12**

S.No.	Packages	Submission of Tenders		Approval of Technical Evaluation		Approval of Financial Evaluation		Contract Awarded		Tranche No.
		Expected date	Actual Date	Expected date	Actual Date	Expected date	Actual Date	Expected date	Actual Date	
1	Development of temporary land fill site at Marten Mawiong (T-1)		28.01.10				12.03.10	15.12.11	19.12.2011	I
2	Construction of Garage cum Workshop shed, staff restroom at old dumping ground. (T-2)	31.01.12	31.01.12	21.02.12		27.03.12	28.05.2012	01.11.12		II
3	Procurement of Primary and secondary collection vehicles for SMB (T-2)	31.01.12	31.01.12	21.02.12		27.03.12	28.05.2012	31.03.12	18.06.12	II
4	Procurement of different types of bins, PPE for SMB (T-2)	31.01.12 / 07.06.12	31.01.12 / 07.06.12	30.06.12		31.07.12		15.11.12		II (Rebided)

SIPMIU In charge